

**Job Schedule**

**Roadway Management**

**Lake Mary**

6025.025189

Activity	Week ending							Week ending							Week ending							Week ending							Week ending							COMMENT														
	Sun 8/25	Mon 8/26	Tues 8/27	Wed 8/28	Thrus 8/29	Fri 8/30	Sat 8/31	Sun 9/1	Mon 9/2	Tues 9/3	Wed 9/4	Thrus 9/5	Fri 9/6	Sat 9/7	Sun 9/8	Mon 9/9	Tues 9/10	Wed 9/11	Thrus 9/12	Fri 9/13	Sat 9/14	Sun 9/15	Mon 9/16	Tues 9/17	Wed 9/18	Thrus 9/19	Fri 9/20	Sat 9/21	Sun 9/22	Mon 9/23	Tues 9/24	Wed 9/25	Thrus 9/26	Fri 9/27	Sat 9/28		Sun 9/29	Mon 9/30	Tues 10/1	Wed 10/2	Thrus 10/3	Fri 10/4	Sat 10/5							
<b>ACTIVITY/AREA OF WORK</b>																																																		
Roadway Core Samples for FDR Mix Design	Completed on 08/13/13																																																	
FDR Mix Design	Submit for approval 08/21/13																																																	
Timacuan Blvd																X	X	X	X	X																														
Estates Cr & Sun Oaks Ct																							X	X	X	X																								
Hills of Lake Mary Subdivision (Bent Way LN & Lake Como Dr Only)																											X																							
Manderley Subdivision, All Roads																																																		
Commerce Street																																																		
Pine Tree Rd, Cedar Ln, Magnolia Ln, Willow Dr		X	X	X	X	X																																												
Pine Tree Rd, Cedar Ln, Magnolia Ln, Willow Dr										X	X	X	X																																					
Clean-up and Punchlist Items																																																		

**Update 8/30/13**

The contractor has finished the mixing and injecting in Cardinal Oaks Cove, the roads will be primed and sanded for the weekend and paving will take place on Wednesday, 9/4/13. The contractor will be mobilizing equipment for Micro on Tuesday and Wednesday, 9/3/13 & 9/4/13. If rock is available he will start the Micro in Manderley Thursday and Friday, 9/5/13 & 9/6/13.