

COLD MIX PAVING SCHEDULE (weather permitting)

On or about October 7th

Fog seal

- N. High Street
- N. Hollis Street
- N. Lake Street
- Greenleaf Lane
- 1st Street

On or about October 8th

Fog seal

- E. Grandbend Avenue
- E. Lake Mary Avenue
- 2nd Street

On or about October 9th

Cold mix paving

- Wood Street

On or about October 10th

Cold mix paving

- Van Buren Avenue
- Crystal Drive
- 7th Street
- 8th Street

On or about October 11th

Cold mix paving

- Seminole Avenue
- N. 4th Street
- W. Lake Mary Avenue

On or about October 14th

Cold mix paving

- 2nd Street (from E. Grandbend Avenue to E. Floyd Avenue)
- 1st Street (from E. Grandbend Avenue to the end of roadway)
- E. Alma Avenue

COLD MIX PAVING SCHEDULE (weather permitting)

On or about October 15th

Milling in preparation for paving

- W. Grandbend Avenue
- W. Alma Avenue
- Shealey Road

On or about October 16th

Paving

- W. Grandbend Avenue
- W. Alma Avenue
- Shealey Road

On or about October 17th

Fog seal

- Wood Street
- Van Buren Avenue
- Crystal Drive
- 8th Street
- 7th Street

On or about October 18th

Fog seal

- Seminole Avenue
- N. 4th Street
- W. Lake Mary Avenue
- E. Alma Avenue
- 2nd Street (from E. Grandbend Avenue to E. Floyd Avenue)
- 1st Street (from E. Grandbend Avenue to the end of roadway)

On or about October 21st

Fog seal

- W. Grandbend Avenue
- W. Alma Avenue
- Shealey Road